

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 27
Project Work Day No.: 1237

Date	10/05/2009			
Inspectors	Start	07:20	Stop	09:40
Hours		12:30		13:40
Shift Hours		07:00		15:30

dkg

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#34 Prestressing Cast-In-Place Concrete (Pier W2)	#37 Cable Tie -Down	HOURS - ITEM NO.										IDLE OR DOWN	REMARKS	
																Name	Contractor
1	1	Ironworker Superintendent		8												Ralph Craig	SDI
2	1	Ironworker Foreman												8	Erin Jones	SDI, at SDI job in Las Vegas	
3	1	Ironworker Journeyman		8											Randy Hill Jr.	SDI	
4	1	Ironworker Apprentice												8	Bounthaby Singharath	SDI, in school	
5	1	Ironworker Apprentice												8	Will Hobbs	SDI, in school	
6	1	Ironworker Apprentice		8											Sergio Lua-Martinez	SDI, sent from the union hall	
	1	Whisperwatt Power Generator												8		SDI	
	1	Colloidal grout mixer & pump												8		SDI	
412-10-7088	1	Forklift		8												SDI	
CH600-8-105	1	Hydraulic Ram (Strand)												8		SDI, Hertz	
HPU-D-110-3K-02	1	Hydraulic Pushing Unit		8												SDI	
SDI-HPU-D-110-3K	1	Hydraulic Pushing Unit												8		SDI	
HPU-E-20-10K-03	1	A Frame												8		SDI	
	1	A Frame (600 Ton)		8												SDI	
SPH-60-3K-04	1	Strand Pushing Guide		8												SDI	
SPH.60.3K.06	1	Strand Pushing Guide												8		SDI	
	1	Strand Pack Spool Jig		8												SDI	
	1	Winch w/combustible motor												8		SDI	
	1	Winch w/out motor												8		SDI	
	1	Winch w/out motor												8		SDI	
	1	Connex Box												8		SDI	

REC'D H21 OCT-16 #011263

Weather: Sunny with cool temperatures – Hi 59°F Low 47°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued chipping the column corbel concrete per sheet 453 on the south end of the W2W column pattern.
- Continued working on the utility openings in the caisson wall. Details for the utilities can be found on sheets 448 and 449.

- Mobilized 6 strand packs on top of the W2 cap beam on the "W" line roadway for SDI.
- Surveyors as-built the dowels embedded in the W2E caisson walls.

SDI

- Pushed 5 sheathed strands for cable tie down tendon #11 at W2E from strand pack #74023-2. Pushed 9 sheathed strands for cable tie down tendon #11 at W2E from strand pack #73832-1. There was no damage to the sheathed portion of the strand seen today.
- Adjusted remaining "lower bearing plate pipe assemblies" at the W2E foundation grillage.

Office work:

- Began to review RFI 1916R00 regarding the dimensions of the utility openings in the W2W caisson wall.
- Began to review submittal 1378R00 regarding the new concrete mix design.
- Wrote today's diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)