

MS

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 1010
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1220
Form HC-10A (Rev. 6/80)	04-0120F4	Date	9/18/2009

Weather: Overcast and cool (AM)
Partly Cloudy and warm (PM)

Inspectors Hours Start 0700 Stop 1530

Shift Hours Start 0700 Stop 1530

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – American Bridge - Fluor JV

HOURS - ITEM NO. 8

EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY										REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) American Bridge														Name Contractor
		Ironworker														Casey Lux ABF
		Ironworker														Mike Maday ABF
		Operator														Jeff Scott ABF
		Operator														Doug Green ABF
		Laborer														Ygnacio Garcia ABF
		Laborer														Jose Prado ABF
		Laborer														Carlos Montejano ABF
		Ringer crane														

Description of Operation:

Erect Temporary Truss and Towers: Assemble E12/13/14, Install Anchor Bolts at E2, and Install Cradle on W-Line

FIELD WORK:

The rods on the southwest corner of the South side of E2 were placed and epoxied into position. The template on the northwest corner of the South side was removed, since the rods were epoxied yesterday, and placed on the North side of E2. Later in the shift the template on the northwest corner of the South side was removed and placed on the North side of E2 for placement of the rods.

They continued to work on the North side of E2 throughout the rest of the day and were able to place all eight of the rods by the end of the day. Now, all four of the West bents for Tower H have their anchor rods installed in the E2 footing.

REC'D H31 NOV-04 #011370

OFFICE WORK:

- Diary work
- Reviewed SWPPP Amendment #21
- Reviewed Submittal 1350 – Temp Works Erection Plan – FS E17 to FS E20
- I had to change out vehicle for PM services in the afternoon

CONVERSATIONS:

OVERTIME: No overtime accrued today.

Inspector: Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.