

MS

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 1020
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1230
Form HC-10A (Rev. 6/80)	04-0120F4	Date	9/28/2009

Weather: Overcast and cool (AM)
Cloudy and cool (PM)

Inspectors Hours Start 0630 Stop 1600

Shift Hours Start 0700 Stop 1530

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – American Bridge - Fluor JV

HOURS - ITEM NO. 8											REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) American Bridge	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY				IDLE OR DOWN	Name Contractor	

Description of Operation:
Erect Temporary Truss and Towers:

FIELD WORK:

- Arrival of the refabricated Tower H columns for the E-Line West bents
- Weld brackets for column ladder
- Test pick

OFFICE WORK:

- Diary work
- Reviewed Submittal 691R10 – Temp Tower Foundations Tower H
- Reviewed Submittal 1350 – Temp Works Erection Plan – FS E17 to FS E20
- Reviewed ABF-CAL-LTR-001233 regarding RFCO No. 070, Pier E2 Top of Footing Elevation

CONVERSATIONS:


I asked John Callaghan when he planned to install the West bents of the E-Line Tower H columns this afternoon. He informed me that they were hoping to install them tomorrow, on shims, over anchor rods that were placed last Friday. When asked how they planned to test the anchor rods he said they will use a pair of small jacks, pushing up on a plate that has been bolted to the rod, then check the displacement of the rod during stressing. I informed him that they will have to resubmit submittal 6891 R10

REC'D H31 NOV-04 #011376

because of the change of epoxy as well as the procedure of testing the rods. He agreed, but said that they might use different material in the remaining anchor rods. If this is the case, he acknowledged that another revision would have to be submitted.

OVERTIME: No overtime accrued today.

Inspector: Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.