

Job Stamp

04-0120F4  
SFOBB SAS

Const. Calendar: 35  
Project Work Day No.: 1245

Date	10/13/2009			
Inspectors	Start	N/A	Stop	N/A
Hours				
Shift Hours	07:00		15:30	

*AKM*

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			#37 Cable Tie -Down								IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										
1	1	Ironworker Superintendent									8	Name: Ralph Craig Contractor: SDI
2	1	Ironworker Apprentice									8	Bounthaby Singharath SDI
3	1	Ironworker Apprentice									8	Will Hobbs SDI
4	1	Ironworker Apprentice									8	Samnang San SDI
412-10-7088	1	Forklift									8	SDI, Hertz
HPU-D-110-3K-02	1	Hydraulic Pushing Unit									8	SDI
	1	A Frame (600 Ton)									8	SDI
SPH-60-3K-04	1	Strand Pushing Guide									8	SDI
	1	Strand Pack Spool Jig									8	SDI
	1	Winch w/combustible motor									8	SDI
	1	Winch w/out motor									8	SDI
	1	Winch w/out motor									8	SDI
	1	Connex Box									8	SDI

Weather: Heavy rain with winds up to 35mph – Hi 62°F Low 60°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Were not onsite due to the severe weather conditions.

SDI

- Were not onsite due to the severe weather conditions.

Office work:

- Attended weekly staff (Temp. Towers and Caps) meeting at 8:00am
- Attended "Construction Hazardous Waste Management Topics" training from 9:00am to 3:00pm.
- Wrote today's diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)

REC'D H31 NOV-04 #011379