

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 43

Project Work Day No.: 1253

Date 10/21/2009

Inspectors	Start	08:10	Stop	08:50
Hours		11:10		12:30
Shift Hours		07:00		15:30

dkmy

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

EQUIPMENT AND/OR LABOR:														
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#37 Cable Tie -Down	HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
				Name	Contractor									
1	1	Ironworker Superintendent	8									Ralph Craig	SDI	
2	1	Ironworker Apprentice	8									Bounthaby Singharath	SDI	
3	1	Ironworker Apprentice	8									Will Hobbs	SDI	
4	1	Ironworker Apprentice	8									Samnang San	SDI	
412-10-7088	1	Forklift	8										SDI, Hertz	
HPU-D-110-3K-02	1	Hydraulic Pushing Unit	8										SDI	
	1	A Frame (600 Ton)	8										SDI	
SPH-60-3K-04	1	Strand Pushing Guide	8										SDI	
	1	Strand Pack Spool Jig	8										SDI	
	1	Winch w/combustible motor								8			SDI	
	1	Winch w/out motor								8			SDI	
	1	Winch w/out motor								8			SDI	
	1	Connex Box								8			SDI	

Weather: Overcast in the morning to sunny in the afternoon with mild temperatures – Hi 70°F Low 54°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued chipping the concrete within the perimeter of the new utility (MEP ducts) blockout opening in the southeast (diagonal) W2W retaining wall. The majority of ABF's piledriver crew at W2 is constructing the trestle from YBI to T1, see Saman's diary for labor, equipment, and operations.

SDI

- Finished pushing sheathed strands from pack #74045-3 cable tie down tendon #6 at W2E. The average time it takes to push one strand now (last few cable tie down tendons at W2E) is 2 minutes and 20 seconds.
- Placed the upper anchorhead and "grease box" for cable tie down tendon #7 at W2E. I informed SDI superintendent Ralph Craig to properly align the upper anchorheads. A few of the upper anchorheads at the W2E were skewed on the bearing plate.
- Pushed 14 sheathed strands into cable tie down tendon #7 at W2E from strand pack # 74045-3.
- Loaded strand pack # 74023-5 into the spool jig and pushed 38 sheathed strands into cable tie down tendon #7 at W2E.

REC'D H31 NOV-04 #011385

- Placed plastic over the exposed strands for cable tie down tendon #5, #6, and #7 at W2E.
- Seven strand packs with sheathed strands were delivered to the jobsite and stored underneath the W2 cap beam where all had orange and steel tags.

Office work:

- Reviewed Submittal 85R01 cable tie down strand installation procedures.
- Began to organize 24" x 36" drawings for As-builts of the W2 cap beam.
- Checked batch tickets from last Fridays concrete placement at the vertical PT and bar blockouts.
- Wrote todays diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)