

Job Stamp
04-0120F4

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Gary Pursell's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45. GP-176

Date: Week of October 12, 09

Monday, October 12, 2009

Pete returned to Pier 7 today after 6 week vacation.

Attended weekly Champions meeting hosted by Brian Maroney.

Weekly TC teleconference for discussion/direction on resolution of transverse indications in the OBG.

Tuesday, October 13, 2009

Met with Jon Tapping and Pete S to review 1) extending project limits for MEP work on Skyway and insurance ramifications, 2) TRO for CTLLC in CCO 123 and 3) relief of seismic analysis for load transfer phase when 3 suspenders near tower remain to be installed.

Wednesday, October 14, 2009

Weekly SAS management meeting held today with small group including Tony, followed by core team with China and ABF.

Thursday, October 15, 2009

Bi-weekly senior staff meeting held this morning. Pete S. attended, along with all seniors. Discussed current issues and action items.

Internal meeting held hosted by Steve Hulsebus to review changes recommended by elevator vendor and reach consensus on direction forward. A follow up meeting will be scheduled with the elevator vendor and ABF.

Attended evening presentation entitled "Art of Steel" at BATA offices in Oakland. Professional photography of work in China was on display and open to the public.

Friday, October 16, 2009

Attended TBPOC meeting held on Treasure Island. The TBPOC approved CCO's 123 & 126, but withheld approval of CCO 108, pending more information and commitment to schedule.

Appreciation luncheon held on YBI for all those who worked on the SSD roll-out/roll-in over Labor Day weekend.

Category 45.01

REC'D H31 DEC-15 #011611



Gary Pursell
Resident Engineer, SAS Bridge