

AKM

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar: 69
Project Work Day No.: 1279
Date: 11/16/2009
Inspectors Start 11:40 Stop 12:30
Hours
Shift Hours 07:00 15:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR – ABFJV, Sub SDI

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			#37 Cable Tie -Down								IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										
1	1	Ironworker Superintendent									8	Ralph Craig SDI
2	1	Ironworker Apprentice	8									Bounthaby Singharath SDI
3	1	Ironworker Apprentice									8	Will Hobbs SDI
4	1	Ironworker Apprentice									8	Samnang San SDI
412-10-7088	1	Forklift									8	SDI, Hertz
HPU-D-110-3K-02	1	Hydraulic Pushing Unit									8	SDI
	1	A Frame (600 Ton)									8	SDI
SPH-60-3K-04	1	Strand Pushing Guide									8	SDI
	1	Strand Pack Spool Jig									8	SDI
	1	Winch w/combustible motor									8	SDI
	1	Winch w/out motor									8	SDI
	1	Winch w/out motor									8	SDI
	1	Connex Box									8	SDI

Weather: Sunny with cool temperatures – Hi 62°F Low 45°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

- ABF
- Continued to chip the concrete for the MEP utility opening southeast retaining wall at W2W.
 - Assisted SDI with cable tie-down placement operations described below.
- SDI
- Continued to check/set the bottom anchorhead wedges and checked the "fit-up" for the bottom grease cap to shim plate connection. Also miscellaneous cleanup near the bottom anchorages.
- Office work:
- Filled out Q-Sheets for Bid Items #37 (Cable Tie-Down) and #133(Construction Surveying) and turned it into Roberto Borja for processing. For bid item #37 ABF had only requested payment for the remainder (65%) of placing strand/anchorheads/wedges on the eastbound side only. SDI has placed 75% of the tendons on the westbound side. I essentially paid ABF/SDI for what they have actually done which is more than requested for this period. I sent Roberto and email informing him of this discrepancy since I don't know who from ABF compiles/requests payments.

REC'D H32 JAN 05 #011650

46-02

- Reviewed submittals and plans related to stressing the cable tie down tendons.
- Reviewed submittals related to OBG Erection distributed by Tai Lin via email.
- Wrote todays diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)