

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 73

Project Work Day No.: 1283

Date	11/20/2009			
Inspectors	Start	7:00	Stop	3:30
Hours		AM		PM
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#37 Cable Tie -Down								IDLE OR DOWN	REMARKS	
Equip. #	N O - M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	General Foreman									8	Terry Cronk	ABF Trestle
2	1	Foreman									8	Nigel Lohse	ABF Quit Friday
3	1	Pile Driver									8	Jesse Johnsen	ABF Trestle
	1	Pile Driver									8	Richie Yembo	ABF class
4	1	Pile Driver									8	Kurt Chaisson	ABF Trestle
	1	Pile Driver									8	Jamal Whitney	ABF Trestle
	1	Pile Driver	8								8	Danny Schwartz	ABF
	1	Laborer	8									Rigiberto Campos	ABF
	1	Elevator Operator	8									Howard Schroyer	ABF
	1	Crane Operator	8									Joe Shawn	ABF
	1	Oiler/Apprentice	8									Ross Scott	ABF
	1	Crane LR 1300	8										ABF
	1	Lincoln Welding Machine 768-50-4005											ABF
	1	Lincoln Welding Machine 768-50-4009	8										ABF
	1	MQ Power Generator 220	8										ABF
	1	Ingersoll Rand Air Compressor	8										ABF
	1	Fork Lift	8										ABF
	1	Pick up	8										ABF
	1	Elevator	8										ABF

Weather: Sunny with cool temperatures – Hi 60°F Low 40°F (per weather.com forecast), rains later.

REC'D H32 JAN-11 #011721

Description of Work by ABF and its Sub-contractors.

ABF

- Continued to chip the concrete for the MEP utility opening southeast retaining wall at North Foundation Wall.
- ABF is helping SDI to check the bottom bearing plates and the already installed strands at the bottom of the cables.

SDI

- SDI has only one person on site.
- SDI is foreman is on vacation as of last Friday.
- They have finished pushing strands through 11 holes with 4 more holes to go.

Additional Work at or outside of W2 site:

- CC Myers continues to dismantle the sidelined portion of the bridge.
- CC Myers is removing the foundations for the temporary bracings.
- Attended a meeting with Mike of SDI and ABF's Jim Davidson.
- Mike provided a brief of stressing procedure for the Tie Downs.
- He will have the tendons tensioned simultaneously on north and south sides.
- They will start tensioning next week.
- The power went off at about 2 PM.

Inspector: Lalit Mathur, P.E.



Transportation Engineer (D)