

SR

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 99

Project Work Day No.: 1309

Date	12/16/2009			
Inspectors	Start	7:00	Stop	3:30
Hours		AM		
Shift Hours		06:30		15:30

ASSISTANT RESIDENT ENGINEER'S

**CONTRACTOR – ABFJV, Sub SDI**

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#37 Cable Tie -Down	#38 Structural Conc Bridge							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	General Foreman									8	Terry Cronk	ABF Pier 7
2	1	Pile Driver									8	Jesse Johnsen	ABF Pier 7
3	1	Pile Driver									8	Richie Yembo	ABF Pier 7
4	1	Pile Driver									8	Kurt Chaisson	ABF Pier 7
5	1	Pile Driver									8	Jamal Whitney	ABF Pier 7
6	1	Pile Driver									8	Danny Schwartz	ABF Pier 7
7	1	Laborer									8	Rigiberto Campos	ABF Pier 7
8	1	Elevator Operator	8								8	Howard Schroyer	ABF
9	1	Crane Operator	4									New Operator from Pier 7	ABF Laid off
10	1	Oiler/Apprentice	4								4	Ross Scott	ABF Pier 7
		Sub-contractors SDI										See Matt's diary	SDI
		Sub-contractor Rebar	8									Robert Bognaes Tim Green Lee Alvero Vasquez	Regional Steel
	1	Crane LR 1300									8		ABF no operator
	1	Lincoln Welding Machine 768-50-4005											ABF
	1	Lincoln Welding Machine 768-50-4009											ABF
	1	MQ Power Generator 220	8										ABF
	1	Ingersoll Rand Air Compressor	8										ABF used by others
	1	Fork Lift											ABF
	1	Pick up											ABF
	1	Elevator	8										

**Weather:** Sunny with cool temperatures – Hi 55°F Low 45, very cold, light rain, windy.

REC'D H32 JAN-21 #011826

46-02

## Description of Work by ABF and its Sub-contractors.

### ABF

- ABF has completed chipping the concrete for the MEP utility opening southeast retaining wall at North Foundation Wall.
  - ABF moved all its labor to Pier 7 or the work on water.
  - Only the elevator operator Howard is there.
  - The other people working are on the Temporary Trusses for performing miscellaneous tasks for the OBG installation.
  - Today ABF brought in an Crane Operator from Pier 7 to load Grease drums on top of W2 for SDI's greasing operations. The name of the operator was not taken.

### SDI

- SDI has a small crew of 3 people on the job site.
  - SDI started post-tensioning on 11/24/09 and finished it yesterday 12/15/09.
  - Today SDI checked all the connections of HDPE pipes' coupling at the underside of W2.
  - SDI capped all the grouting tubes on E-Line and W-Line, total 28, 1 for each opening.

### Additional Work at or outside of W2 site:

- CC Myers continues to dismantle the sidelined portion of the bridge.
- CC Myers is removing the foundations for the temporary bracings.
- CC Myers have started to the slab form the slide out portion of the old bridge.
- There was no work today because of heavy rains and extremely cold weather.
- CT has installed air monitoring equipment on the site at several locations.
- As of today, CC Myers finished all upper bays and one lower bay.
- They have also removed many of the framing columns and beams.
- CC Myers are moving away all the material.
- CC Myers have 6 to 8 equipment working on this task.
- Reorganize and clean up at office to sort out W2 paper work.
- Revise the OBG and Crossbeam installation checklist few times and discussed with Tai Lin and Gil.
- Organize the work for OBG.



Inspector: Lalit Mathur, P.E.

\_\_\_\_\_  
Transportation Engineer (D)