

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 111

Project Work Day No.: 1321

Date		12/28/2009			
Inspectors	Start	7:00	Stop	1:30	
Hours		AM		PM	
Shift Hours		06:30		15:30	

GR

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

**HOURS - ITEM NO.**

EQUIPMENT AND/OR LABOR:			#37 Cable Tie -Down	#38 Structural Conc Bridge								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	Pile Driver										8	Danny Schwartz	ABF Pier 7
2	1	Laborer										8	Rigiberto Campos	ABF Pier 7
3	1	Elevator Operator	8										Howard Schroyer	ABF
4	1	Crane Operator											None	ABF
5	1	Oiler/Apprentice										8	Ross Scott	ABF Pier 7
6		Sub-contractors SDI											See Matt's diary	SDI
7		Sub-contractor Rebar											None	Regional Steel
	1	Crane LR 1300										8		ABF no operator
	1	Lincoln Welding Machine 768-50-4005												ABF
	1	Lincoln Welding Machine 768-50-4009												ABF
	1	MQ Power Generator 220	8											ABF
	1	Ingersoll Rand Air Compressor	8											ABF used by others
	1	Fork Lift												ABF
	1	Pick up												ABF
	1	Elevator	8											

**Weather:** Sunny with cool temperatures – Hi 54°F Low 39, cold, windy. Foggy, Minor rains.

46.02

## Description of Work by ABF and its Sub-contractors.

### ABF

- All work is for the Temporary Towers and preparation for OBG.
- Only Howard, Richie, Denny and Ross are working.
- Howard is at W2 and others are assisting with miscellaneous tasks at Pier 7.

### SDI

- SDI has a crew of 9 people on the job site.
  - SDI continues cleaning the debris at the Tie Downs.
  - SDI completed placing the grease caps on top of anchor heads and fill these with grease.
  - SDI installed all grease caps and greased all remaining grease caps on top of W2 today.
  - SDI continues to install the bottom grease cap assemblies.

### Additional Work at or outside of W2 site:

- CC Myers continues to dismantle the sidelined portion of the bridge.
- CC Myers is removing the foundations for the temporary bracings.
- CC Myers have started to the slab form the slide out portion of the old bridge.
- There was no work today because of heavy rains and extremely cold weather.
- CT has installed air monitoring equipment on the site at several locations.
- As of today, CC Myers finished all upper bays and one lower bay.
- They have also removed many of the framing columns and beams.
- CC Myers are moving away all the material.
- CC Myers have 6 to 8 equipment working on this task.
- Reorganize and clean up at office to sort out W2 paper work.
- Revise the OBG and Crossbeam installation checklist few times.
- Organize the work for OBG.
- Worked on checklist for OBG installation.

Gil is off this week.

David was surveying top of W2 for as built information for E-Line and W-Line

Matt and Lalit worked on watching the greasing operation by SDI.

Matt is on vacation starting tomorrow.

I took 2 hrs FH

*ak mathur*

Inspector: Lalit Mathur, P.E.

\_\_\_\_\_  
Transportation Engineer (D)