

JOB STAMP

04-0120F4
 04-SF-80-12.6/13.2
 San Francisco Oakland Bay Bridge
 Self Anchored Suspension Span

REPORT NO.	872	to	878	DATE	May 3 – May 9, 2009	S T W Th F S
SHIFT HOUR	START	Var.	STOP	Var.	TEMPERATURE	
WEATHER	Sunday	Monday –	Tuesday –	Wednesday –	Thursday –	Friday –Saturday –

3 May

No Work on Site

4 May

1. Reviewed email and PMIV Correspondence.
2. **Finalized the following submittal's:** 1112, 383R03, 305R02, 491R06 and 202R08. State Letter for Submittal 915 was returned back to ABF with updated redlines.
3. Worked on last weeks Diary.

5 May

1. Reviewed email and PMIV Correspondence.
2. Finalized last weeks Diary.
3. **Created Draft Letter the following Submittal's:** 298R04, 508R07, 305R05 and 436R05. Awaiting METS comments for Sub508R07 before it becomes finalized.
4. Finalized week of April 19th Diary.
5. Reviewed East End Bike Path Contract Plans.

6 May

1. Reviewed email and PMIV Correspondence.
2. Dropped off and picked up my new cell phone from District 4.
3. Met with Abdi (PB) to discuss Submittal 508R07 and the PB redlines. It appears that the Shop Drawings included Additional Penetrations (AP) and penetrations per Contract Drawings. PB followed to redline missing AP and other penetrations per Contract Plans to stay consistent with the penetrations ZPMC provided in this Submittal. Additional discussion took place with Mike Travis, Gary Lai and I, and we are in agreement with PB's redlines. Sub508R07 was finalized today.
4. Finalized Submittal 490R07.

7 May

1. Reviewed email and PMIV Correspondence.
2. Attended a 1 hour Safety Meeting.
3. Put together Deck Plate Sheets relevant for Lift 13 and 14 to use for review of pending submittals.
4. Verified the completeness for Submittal 1143R0. Reviewed this submittal with Plan sheets and other Shop Drawings.



8 May

1. Reviewed email and PMIV Correspondence.
2. Attended an hour Daily Diary meeting hosted by Keith Osantowski.
3. Reviewed Submittal 383R4 for completeness.
4. Updated FCN Log, submittal information only.
5. Reviewed Submittal 1143.

9 May


No Work on Site

REC'D H32 JAN 21 #011847

Victor Altamirano SIGNATURE  18-May-09	TITLE
Senior SIGNATURE  JAN 13 2010	Transportation Engineer / Assistant Struct. Rep.

46.02

JOB STAMP
04-0120F4
04-SF-80-12.6/13.2
San Francisco Oakland Bay Bridge
Self Anchored Suspension Span

Victor Altamirano SIGNATURE  TITLE
Senior SIGNATURE  JAN 13 2010 Transportation Engineer / Assistant Struct. Rep.
