

GK

STATE OF CALIFORNIA  
 ODEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp  
 04-0120F4  
 SFOBB SAS

Const. Calendar: 205  
 Project Work Day No.: 1329  
 Date: 01/05/2010  
 Inspectors Start 7:00 Stop 3:30  
 Hours AM PM  
 Shift Hours 06:30 15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

**HOURS - ITEM NO.**

EQUIPMENT AND/OR LABOR:			#37 Cable Tie -Down	#38 Structural Conc Bridge								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	Pile Driver										8	Danny Schwartz	ABF Pier 7
2	1	Laborer										8	Rigiberto Campos	ABF Pier 7
3	1	Elevator Operator	8										Howard Schroyer	ABF
4	1	Crane Operator											Jeff Scott	ABF Pier 7
5	1	Oiler/Apprentice	8										Ross Scott	ABF Pier 7
6		Sub-contractors SDI											See Davi's diary	SDI
7		Sub-contractor Rebar											None	Regional Steel
	1	Crane LR 1300										8		ABF no operator
	1	Lincoln Welding Machine 768-50-4005												ABF
	1	Lincoln Welding Machine 768-50-4009												ABF
	1	MQ Power Generator 220	8											ABF
	1	Ingersoll Rand Air Compressor	8											ABF used by others
	1	Fork Lift												ABF
	1	Pick up												ABF
	1	Elevator	8											

**Weather:** Sunny with cool temperatures – Hi 55°F Low 40, cold, windy. Foggy in the morning.

REC'D H32 FEB-04 #011904

## Description of Work by ABF and its Sub-contractors.

### ABF

- All work is for the Temporary Towers and preparation for OBG.
- Howard is working on Elevator & Ross is assisting with crane and other equipment.
- Others are assisting with miscellaneous tasks at Pier 7.

### SDI

- SDI did not come today.
  - SDI had installed all grease caps and greased all remaining grease caps on top of W2 last week on 12/28/09.

### Additional Work at or outside of W2 site:

- CC Myers have dismantled about 90% of the existing side lined bridge.
- Reorganize and clean up at office to sort out W2 paper work.
- Revise the OBG and Crossbeam installation checklist few times.
- Organize the work for OBG.
- Continue working on checklist for OBG installation.
- Attended Gil's Staff Meeting.
  - Gil/Ken Beede/Lalit/David/Tanh/Masoud attended the meeting.
  - Matt is on vacation.
- Lalit gave summary of W2.
  - Grease caps have installed and injected with grease on top of W2 for Vertical Tie downs on both E-Line and W-Line.
  - SDI is now working on bottom Grease Caps' installation and greasing operation.
- Masoud talked about Temporary Towers.
  - These are officially complete.
  - Gil mentioned that we need certification from ABF.
- Gil mentioned that ABF has installed a life line at E2.
- We need to survey the TTs from E2 to W2 to get the existing grades.
- Gil wanted to check as to why the drains are not working at Tie downs at W2. He wants us to survey these areas.
- Ken Beede wants to mark the coring location at W2 site.
- Gil wants one to fill out the overtime record sheets.
  - Lalit to coordinate this.
- Every one needs to complete the Sexual Harassment Training, Diversity Training & defensive Driver Training as per the emails.
- Gil wants to prepare for checking the OBGs like straightness etc.

Inspector: Lalit Mathur, P.E.

  
Transportation Engineer (D)