

Job Stamp

| |
|-----------|
| 04-0120F4 |
| SFOBB SAS |

Const. Calendar: 132

Project Work Day No.: 1342

Date: 01/18/2010

| | | | | |
|-------------|-------|-------|------|-------|
| Inspectors | Start | N/A | Stop | N/A |
| Hours | | | | |
| Shift Hours | | 07:00 | | 15:30 |

dk

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

| HOURS - ITEM NO. | | | | | | | | | | | | REMARKS | |
|-------------------------|---------|--|---------------------|--|--|--|--|--|--|--|--------------|----------------------|-----|
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | #37 Cable Tie -Down | | | | | | | | IDLE OR DOWN | | |
| EQUIPMENT AND/OR LABOR: | | | | | | | | | | | | | |
| 1 | 1 | Ironworker Apprentice | | | | | | | | | 8 | Bounthaby Singharath | SDI |
| 2 | 1 | Ironworker Journeyman | | | | | | | | | 8 | Randy Hill Jr. | SDI |
| 3 | 1 | Ironworker Journeyman | | | | | | | | | 8 | Todd Blackwell | SDI |

Weather: Heavy rain and high winds with cool temperatures – Hi 54°F Low 47°F
(per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Unknown if ABF was working on Yerba Buena Island today.

SDI

- Were not onsite today due to the weather and requesting inspection with the borescope for the grease injected near the top of the lower anchorhead of cable tie down tendons W-1 to W-7, W-13 and W-14.

Office work:

- Completed the Q-sheet for bid-item #37 Cable Tie-Down and submitted to Roberto Borja for processing. ABF sent a breakdown for bid-item #38 Structural Concrete Bridge and will not get paid for any work. Also ABF has not submitted the payment request for bid-item #133 Construction Surveying, where they have done work this month.
- Reviewed and drafted a response for Submittal 1454R00-W2 Pre-Cast Slabs for revisions and resubmittal.
- Continued to review surveying notes from last weeks level run.
- Began to review pertinent submittals related to OBG erection and geometry control (surveying).
- Wrote todays diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)

46.02