

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 133
Project Work Day No.: 1343

Date	01/19/2010			
Inspectors	Start	N/A	Stop	N/A
Hours				
Shift Hours	07:00		15:30	

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

HOURS - ITEM NO.											REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#37 Cable Tie -Down										IDLE OR DOWN
EQUIPMENT AND/OR LABOR:													
1	1	Ironworker Apprentice									8	Bounthaby Singharath	SDI
2	1	Ironworker Journeyman									8	Randy Hill Jr.	SDI
3	1	Ironworker Journeyman									8	Todd Blackwell	SDI

Weather: Heavy rain and high winds with cool temperatures – Hi 53°F Low 46°F
(per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- See Lalit's diary for operations, equipment, and labor.

SDI

- Were not onsite today due to the weather and requesting inspection with the borescope for the grease injected near the top of the lower anchorhead of cable tie down tendons W-1 to W-7, W-13 and W-14.

Office work:

- Completed the Q-sheet for bid-item #133 Construction Surveying and submitted to Roberto Borja for processing.
- Made additional revisions to the draft response for Submittal 1454R00-W2 Pre-Cast Slabs which should be returned for revisions and resubmittal.
- Continued to review pertinent submittals related to OBG erection and geometry control (surveying).
- Organized W2 stressing and grouting binders.
- Attended weekly staff (Temp. Towers and Caps) meeting at 1:00pm .
- Wrote today's diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

dk