

Job Stamp
04-0120F4

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

04-SF-80-8.2/8.7

Senior Bridge Engineer

Report # 5, 145-151

SFOBB - SAS

DAILY REPORT

Week of January 31 2010

Gil Klebanov

- Monday February 1, 2010

Worked on miscellaneous job related issues.

- Tuesday, February 2, 2010

Worked on miscellaneous job related issues.
Attended TT and Concrete Caltrans team meeting.

- Wednesday, February 3, 2010

Worked on miscellaneous job related issues.
First OBG lift 1E was erected on the top of the cradle located on the temporary trestle Panel points 48-44.
ABF began pushing lift 1E toward W2.
I have noticed that ABF workers were working directly under suspended load of OBG lift E1, being on the cradle.
I have expressed my concern about workers safety to Brian Peterson with ABF.
For the details refer to field engineer's reports.

- Thursday, February 4, 2010

Worked on miscellaneous job related issues.
ABF Continued to push lift 1E OBG westward.
For the details refer to field engineer's reports.

- Friday, February 5, 2010

Worked on miscellaneous job related issues.
ABF completed pushing lift 1E OBG and began adjusting in all 3 directions.
Completed adjusting on Saturday.
For the details refer to field engineer's reports.

REC'D H32 FEB-24 #012056