

Job Stamp  
04-0120F4

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

04-SF-80-8.2/8.7

Senior Bridge Engineer  
DAILY REPORT

Report # 6, 152-158

SFOBB - SAS

Gil Klebanov

Week of February 7, 2010

---

• Monday February 8, 2010

Worked on miscellaneous job related issues.  
ABF erected on the cradle and began pushing lift 2E.

• Tuesday, February 9, 2010

Worked on miscellaneous job related issues.  
Attended TT and Concrete Caltrans team meeting.  
ABF Continued to push lift 2E OBG westward.

• Wednesday, February 10, 2010

Worked on miscellaneous job related issues.  
ABF continued pushing 2E and stopped approximately 3'-4' from 1E.  
For the details refer to field engineer's reports.

• Thursday, February 11, 2010

Worked on miscellaneous job related issues.

ABF Continued to pull lift 2E OBG westward closing the gap and stopped within 30-50 mm away from 1E.

For the details refer to field engineer's reports.

• Friday, February 12, 2010

Worked on miscellaneous job related issues.  
ABF completed pulling lift 2E OBG closing the gap between 2E and 1E to about 1" worked on vertical  
Adjustment both lift 1E and 2E  
Attended OBG erection construction meeting.

For the details refer to field engineer's reports.

RECT H32 FEB-24 #012057