

Job Stamp
04-0120F4

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

04-SF-80-8.2/8.7

Senior Bridge Engineer

Report # 8, 166-172

SFOBB - SAS

DAILY REPORT

Week of February 21, 2010

Gil Klebanov

• Monday February 22, 2010

Worked on miscellaneous job related issues.

ABF set cradle for lift 4E, continued bolting operations inside OBG and completed preparations for production welding on the first joint 1E-2E.

For the details refer to field engineer's reports.

• Tuesday, February 23, 2010

ABF erected lift 4E, continued bolting operations inside OBG and began production welding on the first joint 1E-2E.

Worked on miscellaneous job related issues.

• Wednesday, February 24, 2010

Attended CT Winter Training class.

• Thursday, February 25, 2010

Attended CT Winter Training class.

• Friday, February 26, 2010

Worked on miscellaneous job related issues.

ABF

Attended OBG erection construction meeting.

ABF continued work on welding joint 1E-2E, bolting 2E-3E and 4E-3E, drilled holes for NE shear plate at 4E.

For the details refer to field engineer's reports.

REC'D H32 MAR-17 #012179

46.01