

Job Stamp
04-0120F4

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

04-SF-80-8.2/8.7

Senior Bridge Engineer
DAILY REPORT

Report # 9, 173-179

SFOBB - SAS

Gil Klebanov

Week of February 28, 2010

• Monday March 1, 2010

Worked on miscellaneous job related issues.

ABF continued bolting and welding operations , moved pushing frame to the W line.
For the details refer to field engineer's reports.

• Tuesday, March 2, 2010

ABF continued bolting and welding operations, erected cradle 1W.
For the details refer to field engineer's reports.

Worked on miscellaneous job related issues.

• Wednesday, March 3, 2010

ABF continued bolting and welding operations, set lift 1W on the cradle .
For the details refer to field engineer's reports.

Worked on miscellaneous job related issues.

• Thursday, March 4, 2010

ABF continued bolting and welding operations, pushed lift 1W in the final position at W2.
For the details refer to field engineer's reports.

Worked on miscellaneous job related issues.

• Friday, March 5, 2010

ABF continued bolting and welding operations, adjusted lift 1W.
For the details refer to field engineer's reports.

Worked on miscellaneous job related issues.

46.01

REC'D H32 MAR-17 #012180