

Job Stamp
04-0120F4

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

04-SF-80-8.2/8.7

Senior Bridge Engineer
DAILY REPORT

Report # 10, 180-186

SFOBB - SAS

Gil Klebanov

Week of March 7, 2010

• Monday March 8, 2010

Worked on miscellaneous job related issues.

ABF continued bolting and welding operations , For the details refer to field engineer's reports.
I have talked to John Callagan and Scott Tudor. Asked them to check how Crossbeam 1 is restrained to cradle and will be stable during lifting operations, expressed my concerns that existing restraining system may be not adequate.

• Tuesday, March 9, 2010

ABF continued bolting and welding operations, erected crossbeam 1 -cradle -lower gantry assembly(bridging W and E lines).
For the details refer to field engineer's reports.

Worked on miscellaneous job related issues.

• Wednesday, March 10, 2010

ABF continued bolting and welding operations,
Continued erecting gantry with Crossbeam 1 (top lifts).
For the details refer to field engineer's reports.

Worked on miscellaneous job related issues.

•Thursday, March 11, 2010

ABF continued bolting and welding operations,
Completed move of the CB1 along W line toward W2.
For the details refer to field engineer's reports.

Worked on miscellaneous job related issues.

• Friday, March 12, 2010

Attended weekly meeting with ABF.
ABF continued bolting and welding operations, moved CB1 close tom final position.
For the details refer to field engineer's reports.

REC'D H32 MAR 17 #012194

Worked on miscellaneous job related issues.

- Saturday , March 13 , 2010

ABF completed moving CB1 in the final position using the gantry system and partially bolted joint CB1-2E.