

Job Stamp
04-0120F4

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Gary Pursell's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45. GP-183

Date: Week of November 30,
2009

Monday, November 30, 2009

Leave – Personal Holiday

Tuesday, December 1, 2009

Upon return for leave, I learned that the amount (\$13M) included for the direct cost of listed CCO's in recent settlement agreement on CCO 108, S1, which was brokered and agreed to by the Chairman of the TBPOC, did not include CCO's on the list which had been executed on the date of the agreement in principal (November 17). Received confirmation of this from Tony Anziano.

Wednesday, December 2, 2009

Met with Rich Foley, Darryl Schram and Don Ross to consider options on how to best structure CCO 108, S1, and in particular processing of direct cost CCO's which we part of a lump sum agreement. The preferred approach would be to issue CCO's via standard practice, i.e., increase in items, adj. of comp, etc., then offset the amount due with a corresponding credit adjustment of comp resulting in a zero cost CCO (since payment will be made through LS payment in CCO 108, S1). Later, presented this approach to Jon Tapping and later Peter van der Waart. Both Peter and Jon supported the approach.

Participated in SAS management team meeting with Tony A, Rick Morrow, Jason Tom & Jon Tapping.

We then met with ABF for the weekly core team meeting which later included Team China via teleconference.

Thursday, December 3, 2009

Bi-weekly safety meeting this morning with a focus on backing accidents and hazards of working around equipment. Safety meeting followed by a short all staff meeting, which was then followed by a senior staff meeting (since no senior staff last week due to holiday)

Held an impromptu meeting with those involved in procession CCO's to share/discuss the path forward on processing CCO's related to resolution of CCO 108, S1.

Friday, December 4, 2009

Nothing to report.



Gary Pursell
Resident Engineer, SAS Bridge

Category 45.01

REC'D H32 MAY-17 #012776