

Job Stamp
04-0120F4

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Gary Pursell's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45. GP-190

Date: Week of January 18,
2010

Monday, January 18, 2010

Holiday – Martin Luther King Day

Tuesday, January 19, 2010

Bill Shedd and I met with Mike Flowers and Dennis Abernathy regarding coordinating certain safety program efforts, and in particular our respective confined space programs.

I arranged a meeting between Stephan Maller and Mike Flowers to discuss the pros and cons of incentives/disincentives as it applies to fabrication efforts at ZPMC.

Wednesday, January 20, 2010

SAS management meeting held today due to the above meeting.

Held weekly core team meeting with ABF and Team China.

Thursday, January 21, 2010

Bi-weekly senior staff meeting held this morning. Reviewed pending correspondence, and action items.

Accompanied Ted Hall and Trish Stoop on boat out with Hatch McDonald executives from the United Kingdom.

First OBG Shipment arrived today, midday. The ship was moored on Pier 7. Security area in place and access tightly controlled. Two CHP officers were stationed at the entrance to the Pier 7 campus as a precaution. CHP presence to be discontinued tomorrow afternoon if no concerns.

Participated in weekly TC teleconference.

Friday, January 22, 2010

Furlough Leave

Regular DRB update meeting held at Pier 7, which I did not attend as I was on leave.

First shipment of PWS cable arrived today in SF Bay. This represents a little more than ½ of the total PWS required.



Gary Pursell

Resident Engineer, SAS Bridge

Category 45.01

REC'D H32 MAY-17 #012783