

Job Stamp
04-0120F4

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Gary Pursell's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45. GP-194

Date: Week of February 15,
2010

Monday, February 15, 2010

Holiday – Presidents Day

Tuesday, February 16, 2010

Weekly meeting this morning with ABF (ABF: Petersen, Kick, and Smith. CT: Pursell, Morrow, Siegenthaler & Maroney) to discuss critical issues with erection operations.

Met with Darryl and Bart Ney to develop an approach at housing the SAS models, which were previously stored in the Pier 7 warehouse.

Wednesday, January 17, 2010

Attended CCO status meeting which is now hosted by Balan.

SAS management meeting held today, followed by a core team meeting with ABF, with China participating by teleconference.

Thursday, February 18, 2010

Bi-weekly senior staff meeting this morning where the status of current issues were reviewed.

Held meeting with Construction & METS staff to review inspection and communication protocols for preparing, erecting, bolting and welding OBG sections.

Attended risk management analysis meeting for the proposed changes to the seismic safety joint.

Met with Pochana, Balan, and Darryl to kick off the process to request supplemental funding as the project contingency has been reduced by recent large CCO's and further CCO's are anticipated.

Meeting held to discuss means of expediting the decision making process in China, i.e., RFI or FCN responses.

Weekly TC teleconference held in pm.

Friday, February 19, 2010

Reviewed breakdown on labor rates being developed for extra work at ZPMC.



Gary Pursell

Resident Engineer, SAS Bridge

Category 45.01

REC'D H32 MAY 17 #012787