

Job Stamp
04-0120F4
SFOBB SAS

Report No. 1
Date 8/12/10
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			CCO 2							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)									Name	Contractor
	1	Labor	2.0								Guillermo Limon	ABF
	1	Labor	8.0								Wei Luo	ABF
	1	Labor	8.0								Ignacio Garcia	ABF
	1	Labor	8.0								Luis Diaz	ABF
	1	Labor	3.0								Jose Prado	ABF
2074	1	Generator 6kw	8.0									
	1	F-250 Pickup	8.0									

Date: 8/12/10, Thursday

Weather: Morning wet fog, No rain

Description of Operation:

I attended the SAS Safety meeting at 8:00am; after the meeting I observed an American Bridge 4-person crew working on the OTD and Skyway portion of the bridge cleaning the drainage inlets and installing new filter fabric. The crew names were the following: Wei Luo, Luis Diaz, Ignacio Garcia, and Jose Prado. Guillermo Limon delivered the generator. The equipment being utilized was a Hertz RTV 900 4-wheeler cart vehicle number 780-11-7075; and one Ford Pickup F-250, license plate #7H38931. At about noon, Jose picked up a 6kw power generator, Genie TML-4000N #536-40-4843, to vacuum sand out of one of the joint seals in the westbound direction. Three men worked from 7am - 3:30pm under CCO 2. One roll of filter fabric was utilized and remainder to be used tomorrow.

Note:

Inspector:

Brian Wolcott _____

12 FEB-13 AM11:08 17644

46.02