

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 3  
Date 8/19/10  
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			CCO 2 – Skyway Drainage Inlets	CCO 96 – Storage Area Fencing							IDLE OR DOWN		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
	1	Labor	2.0									Name	Contractor
	1	Labor	3.0										
	1	Labor	5.0									Ignacio Garcia	ABF
	1	Labor	8.0									Luis Diaz	ABF
	1	Labor	8.0									Jose Prado	ABF
2074	1	Generator 6kw	8.0										
	1	F-250 Pickup 8800	8.0										
	1	Labor		8.0								Fred Chavez	
	1	Labor		8.0								Paul Higginbotham	
	1	Air Compressor		8.0									

Date: 8/19/10, Thursday

Weather: Morning wet fog, No rain

Description of Operation:

At 7:30am, ABF was working on the Eastbound Skyway installing filter fabric into the drainage inlets, under CCO 2. At 11am, I met with Alex Schmitt about fence construction at the 6.5 acre site to be used for Bay Bridge storage site. We met with Bailey Fence workers Fred Chavez, 510-750-0049, and Paul Higginbotham, 510-695-9163, whom are working on the fence today under CCO 96. They will be working from 7am-3pm for the next 4 days approximately.

Note:

Inspector:

Brian Wolcott \_\_\_\_\_

12 FEB-13 AM11:08 17647

46.02