

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 4  
Date 8/20/10  
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.												
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	CCO 2 - Skyway Drainage Inlets	CCO 96 - Storage Area Fencing						IDLE OR DOWN	REMARKS	
											Name	Contractor
	1	Labor	2.0								Guillermo Limon	ABF
	1	Labor	8.0								Jose Prado	ABF
	1	Labor	8.0								Luis Diaz	ABF
2074	1	Generator 6kw	8.0									
	1	F-250 Pickup 8800	8.0									
	1	Labor		8.0							Fred Chavez	
	1	Labor		8.0							Paul Higginbotham	
	1	Air Compressor		8.0								

Date: 8/20/10, Friday

Weather: Morning wet fog, No rain

**Description of Operation:**

At 7:30am, ABF was working on the Eastbound Skyway installing filter fabric into the drainage inlets, under CCO 2. Bailey Fence workers Fred Chavez, 510-750-0049, and Paul Higginbotham, 510-695-9163, worked on the fence today under CCO 96. They will be working from 7am-3pm for the next 4 days approximately.

**Note:**

**Inspector:**

Brian Wolcott \_\_\_\_\_

12 FEB-13 AM 11:09 17648

46.02