

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

<b>JOB STAMP</b>
<b>04-0120F4</b>
<b>04-SF-80-13.2/13.9</b>
<b>SAS</b>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 7	DATE: 8/30 to 09/3/10 <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START: 7am STOP: 3:30pm	TEMPERATURE: MIN: 55 MAX: 65

WEATHER: **Some morning wet fog, No rain**

**Monday:**

- At 7am, I opened the gate to the SAS storage area for Bailey Fence. Bailey fence did not work today. I contacted Fred Chavez around 10am. He said that they would be working tomorrow morning. I performed general office work for the rest of the day.

**Tuesday:**

- At 7am, I opened the gate to the SAS storage area for Bailey Fence. At around 8:30am, I contacted Jim Davidson, from ABF, to see if Bailey Fence was going to resume work today. Under CCO 96, Bailey Fence is resuming work today. They said they should be done tomorrow afternoon. I closed the gate at 5pm.

**Wednesday:**

- At 7am, I opened the gate to the SAS storage area for Bailey Fence. Under CCO 96, Bailey fence is installed the barbwire and rotated the chain link. Bailey Fence did not complete the work today. Bailey must still install the gate. I closed the gate at 5pm.

**Thursday:**

- At 7am, I opened the gate to the SAS storage area for Bailey Fence. Under CCO 96, Bailey Fence worked on completing the gate. At 9:30am, I attended the weekly SWPPP walk with Robert. I closed the storage area gate at 5pm. Bailey Fence has completed all of the work they were asked to do today.

**Friday:**

- I performed general SAS office work.

12 FEB-13 AM 11:53 17650

SIGNATURE <b>Brian Christopher Wolcott</b>	TITLE <b>T.E &amp; Office Engineer, SAS</b>
---	--

46.02