

Job Stamp
04-0120S4
SFOBB SAS

Report No. 6
Date 12/4-12/5/10
Shift Hours Start 2130 Stop 0730

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			CCO 503								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
	1	Officer	10									Clare	CHP
	1	Officer	10									Montano	CHP
	1	Officer	10									Felfela	CHP
	1	Officer	10									Mirainez	CHP
	1	Lane Closure Supt.	8									Steve Prepke	MCM
	1	Lane Closure Labor W/B	8									Paul Greenwald	MCM
	1	Lane Closure Labor W/B	8									Pedro Gaytan	MCM
	1	Lane Closure Labor E/B	8									Ramon Medina	MCM
	1	Lane Closure Labor E/B	8									Eric Blandino	MCM
	1	Lane Closure L.F. E/B	8									Verl Hansen	MCM
B-143	1	Crash Vehicles W/B	4										MCM
	4	Arrow Board	8									C-360, C-368, C-369, C-570	MCM
A-239, A-240	2	Traffic Truck	8										MCM
A-312, A-325	2	Pick-up Trucks	8										MCM
	6	Beacons	8										MCM
	500	Traffic Cones	8										MCM
	12	Traffic Signs w/ stands	8										MCM
	2	Crash Cushion Truck											C-1 Safety
	2	Arrow Board											TBC

Date: 12/4-12/5/10, Saturday night to Sunday morning.

Weather: Morning wet fog, No rain

Description of Operation:

COZEEP night, Eye-Bar work at E3. E/B closure "1097" at 2200. W/B closure "1097" at 2359. "1098" E/B at 0610. "1098" W/B at 0700.

Inspector: Brian Wolcott _____ 12 FEB-13 PM 12:27 17666