

04-0120F4
04-SF, ALA-80-
12.2/14.3, 0.0/2.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

File: 46.

Page 1 of 2

Assistant Resident Engineer

Report

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Robert Kobal

Week of 2012-01-23

SAS Bridge Travelers/Skyway cleanup

Mon 2012-01-23

Vacation

Tue 2012-01-24

Prepared for and Chaired Skyway cleanup meeting, see meeting minutes.

Review and respond to various submittals, RFIs, and CCOs

Wed 2012-01-25

Attended Senior Staff meeting.

Discussed scope of cco 224 with Bill Casey and Balan.

re: Bill Casey's request that I travel to Enerpac to see actuator fabrication, Bill agreed that it was not necessary for me to go due to the timing of fabrication and limited value.

Review and respond to various submittals and RFIs.

Discussed CCO 199 with Balan, Trinh Lai, and John Uozumi. PB to redo cco 199 plan sheet borders because some of the sheets are architectural sheets, not District. No change to the structural details.

Dentist appointment-2 hours in AM.

Thur 2012-01-26

I visited Westmont Industries fabrication facility to view fabrication progress and discuss outstanding CCO issues. Also attending was Rob Feather, Chris Bausone (ABF), Nicolai Hvass (METS), Ray Meyer (Westmont), Ida Goldenberg(Westmont).

We toured the shop. Traveler trains were disassembled over a significant part of the shop floor, necessary in order to keep the removed parts associated with the corresponding train. Three big travelers were all out back under the testing frame, with SAS-WB in bay 6. Pneumatic piping was in various stages of completion on SAS-EB and E2/E3-EB and several details were discussed.

We discussed pricing of CCO 183S0, 183S1, 232 and the delay notification letter.

'12 FEB-17 AM10:38 17739

Friday 2012-01-27

Diary and notes cleanup.

Review and respond to various submittals and RFIs. Requested that DJV expedite submittal 2608 response.

Discussed with Mark MacDonald

- the ABF as-built of the Skyway traveler rail. ABF to resubmit shop drawings to match.
- Discussed skyway bike path hand rail gate tracks- 26 of the 28 tracks are not acceptable. ABF will re-fabricate. They propose using a bent plate instead.
- Need Clive Endress comments on RFI 2731

Robert Kobal
Senior TE