

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

File: 46.

04-0120F4
04-SF, ALA-80-
12.2/14.3, 0.0/2.7

Page 1 of 2

Assistant Resident Engineer

Report

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Robert Kobal

Week of 2012-03-19

SAS Bridge Travelers/Skyway cleanup

Mon 2012-03-19

Attended general staff meeting.

Attended ABF/CT senior staff meeting.

Attended Champions meeting.

Worked on SAS traveler painting extra work issue.

Went to the field with Nicolai Hvass. We opened the stopcocks for the two bikepath panels drilled for water removal. A negligible amount of water came out of one, and none came out of the other. However both panels had higher air pressure in the panel than atmosphere. It was sunny with some clouds.

We also compared the grip tape samples to the bikepath deck- no color match to either of the current colors of the bikepath. Nicolai stated that a custom run of colored grip tape, assuming it could be done, would require a much larger quantity than we needed. As such we will no longer pursue the non-skid paint option and will go with the paint and sand approach in CCO 236.

Worked on monthly pay estimates

Tue 2012-03-20

Prepared for and lead the Skyway cleanup meeting, see meeting minutes.

Worked on traveler painting extra work issue. Sent email to Bill Casey and Clive Endress with current status and requesting additional direction.

Worked on monthly pay estimates.

Attended quarterly SAS risk meeting.

Wed 2012-03-21

Discussed work handoff from Balan. Reviewed Bridge operation plan information from Balan.

Email and office cleanup/archiving.

Reviewed DJV comments for submittal 1639R4.

*12 JUN-11 PM12:36 20075

Thur 2012-03-22

Attended Safety meeting.

Prepared for and lead the Traveler meeting- see meeting notes.

Email and office cleanup/archiving.

Reviewed revised DJV comments for submittal 1639R4.

Reviewed price quote for revised coating work on skyway handrail divider panels. Discussed with Mark MacDonald, Balan.

Friday 2012-03-23

Attended OBG staff meeting.

Reviewed price quote for revised coating work on skyway handrail divider panels with Bill Casey, Rich Foley, Nicolai Hvass, and Darryl Schram.

I received the bootleg copy of Submittal 2648- Traveler testing plan. I forwarded on to Maintenance and Design to expedite review and comment.



Robert Kobal
Senior TE