

04-0120F4
04-SF, ALA-80-
12.2/14.3, 0.0/2.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

File: 46.

Page 1 of 3

Assistant Resident Engineer

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Report

Robert Kobal

Week of 2012-05-14

SAS Bridge Travelers/Skyway cleanup

Mon 2012-05-14

Reviewed and approved submittals 1518R6 revised, and 2549R3.

Attended general staff meeting.

Attended ABF/CT senior staff meeting.

Attended Champions meeting.

Worked on Bikepath hinge B cover plate gap issue.

Worked on pay estimate.

Discussed getting the infra red camera out to the traveler for the water removal operation with Nina Choy, Keith Hoffman, Jason Gramlick and Nicolai Hvass. Last week the operation was a third of the way down the bridge, but METS with the IR camera came out on a boat and said that a number of panels still had water in them and additional holes were needed. METS agreed to have a person on call to assist in checking the panels as they are emptied. I confirmed that the METS report is not complete as they are still not sure how the water is getting in. The FIT team will continue to pursue this investigation. Keith is also concerned about the condition of the outrigger support high strength anchor. The FIT will also investigate this. I stated that I do not have the capacity to take on this added work.

Worked on CCO 242 scope. Chris Bausone asked for more clarification and stated that he is not sure if Westmont and/or RPI will take on the painting work. I discussed this with Bill Casey, who agreed that we need to travel to Westmont and be involved with directing where painting is to occur.

Discussed with Chris and James Duxbury the traveler testing schedule.

Worked on bridge security plan.

Tue 2012-05-15

Attended corridor coordination meeting

Discussed progress of Skyway cleanup with Mark MacDonald. Both Skyway crews have been pulled off to work on the cable for a few days. ABF will use a continuous steel plate shim under the gate track to raise the gates up and improve visual line.

FILED OCT-1 PM 2:47 22046

Mark informed me that plywood for skyway bike path traveler deck replacement has arrived onsite. He is awaiting outcome of plywood deck replacement discussion for the SAS travelers assuming direction will be provided to change the Skyway deck material as well.

Discussed CCO 242 scope on a phone conference with Westmont/ABF and Bill Casey. It appears that RPI will do the work, next steps are to get input from Sherwin Williams and incorporate language on surface preparation into the CCO. Chris Bausone traveled to Westmont for this meeting, his extra work agreement form is attached.

Worked on bridge security plan.

Worked on getting the bikepath cross slope measured.

Worked on pay estimate.

Wed 2012-05-16

Worked on bridge security plan.

Met with Dane Lobb, B J Whitten of the CHP, and Steve Hulsebus to discuss bikepath operation plans and visited the work area.

Reviewed additional plan sheets for CCO 232S1, and discussed with Chris and Andrew.

Assisted with a bridge tour for the Director's office.

Thur 2012-05-17

Attended Safety meeting.

Edited TBPOC memo on bridge security plan.

Prepared for and lead the Traveler meeting- see meeting notes.

Reviewed additional plan sheets for CCO 232S1, also discussed the E2/E3 lubricator conflict with stair handrails with Andrew and James.

Reviewed proposed OTD bikepath railing changes.

Westmont did work preparing for upcoming traveler testing. An extra work agreement form is attached.

ARE Report (continued)
SAS Bridge Travelers/Skyway cleanup
Robert Kobal

Page 3 of 3

Friday 2012-05-18

Attended OBG staff meeting.

Signed letter directing work for CCO 236-bikepath non-skid

Worked on submittal 2669- Skyway traveler rail

Worked on bridge security plan.

Discussed OTD bikepath and railing with Gary Lai.



Robert Kobal
Senior TE

