

04-0120F4
04-SF, ALA-80-
12.2/14.3, 0.0/2.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

File: 46.

Page 1 of 2

Assistant Resident Engineer

Report

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Robert Kobal

Week of 2012-06-18

SAS Bridge Travelers/Skyway cleanup

Mon 2012-06-18

Attended general staff meeting.

Attended ABF/CT senior staff meeting.

Attended Champions meeting.

Worked on Skyway cleanup status.

Worked on traveler air system pressure testing

Tue 2012-06-19

Prepared for and lead the Skyway cleanup meeting, see meeting minutes.

Worked on traveler air system pressure testing with Chris which Rob Feather will witness tomorrow. Chris was at ABF working on leak test procedures, an extra work agreement form is attached.

Visited the field, particularly the bikepath water removal operation. Water removal appears to be going smoothly, but there is still water in some cells at the hinges as determined visually from the bolt holes. I discussed with Nicolai doing a check with the infra red camera of the work done to date to verify that there are no other locations, since METS has not been out to verify as the hole drilling has progressed. He agreed. Since we are nearing completion, we will set up a meeting with Design to discuss a proposed fix.

Wed 2012-06-20

Attended SAS senior staff meeting.

Provided comments on a proposal to place an equipment building on the pier 7 property to Mahnaz Rastakhiz, Right of Way Airspace. I provided information about the alternatives for locating to not interfere with our work, but noted that the real owner is the City of Oakland and permission must come from them.

Started preparation for the presentation at the Maintenance conference next week.

12 OCT - 1 PM 2 :48 22051

Thur 2012-06-21

Attended Safety meeting.

Discussed Traveler shipping plan comments with TYLin.

Worked on Submittal 2568 to understand and correct reviewer red marks.

Worked on filing of traveler test paperwork.

Prepared for and lead the Traveler meeting- see meeting notes.

Friday 2012-06-22

Attended OBG staff meeting.

Worked on Submittal 2568, filing of traveler test paperwork, and future materials certifications for the travelers. On the latter issue, I discussed with Chris and we will meet in July with the other parties involved to get everyone on the same page.

Approved Submittal 2690-Traveler additional bracing.



Robert Kobal
Senior TE

