

04-0120F4
04-SF, ALA-80-
12.2/14.3, 0.0/2.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

File: 46.

Page 1 of 2

Assistant Resident Engineer

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Report

Robert Kobal

Week of 2012-07-30

SAS Bridge Travelers/Skyway cleanup

Mon 2012-07-30

Attended general staff meeting.

Attended ABF/CT senior staff meeting.

Attended Champions meeting.

Reinstallation of skyway bike path handrails (CCO 179 and others) started last week. There are a few panels that need additional shimming to improve alignment. It appears that half shims are needed where there were no shims in the original construction.

Worked on Submittal 2699 and RFI 2864R1.

Met with Barb McDowell to discuss materials paperwork that needs to be submitted for the travelers.

Tue 2012-07-31

Attended corridor coordination meeting

Worked on service platform changes for Skyway and OTD.

Attended the PMT meeting to discuss BASE cameras.

Wed 2012-08-1

Attended SAS senior staff meeting.

Continued work on trying to get a survey of the cross slope of the bikepath. Because of all the variability in the path cross slope, it was initially planned to use a survey crew to do 3D mapping. But it has been difficult to schedule the crew. Paul Jefferson has been intermittently using a smart level but stopping when the survey crew is scheduled again. We are back in the smart level measurement mode and Paul will assign someone to get it done.

Thur 2012-08-2

Off- Sick Leave

ARE Report (continued)
SAS Bridge Travelers/Skyway cleanup
Robert Kobal

Page 2 of 2

Friday 2012-08-3
Off- Sick Leave

Met with Dan McElhinney and others on BASE cameras.

Clive Endress approved color of the traveler plywood replacement material, but Design has not provided approval. Approval (or not) has been slow in coming, I asked Ade for help.



Robert Kobal
Senior TE