

04-0120F4
04-SF, ALA-80-
12.2/14.3, 0.0/2.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

File: 46.

Page 1 of 2

Assistant Resident Engineer

Report

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Robert Kobal

Week of 2012-08-13

SAS Bridge Travelers/Skyway cleanup

Mon 2012-08-13

Attended general staff meeting.

Attended ABF/CT senior staff meeting.

Attended Champions meeting.

Attended PMT meeting and worked on bridge security document.

Tue 2012-08-14

Attended corridor coordination meeting

Attended YBI Ramps PDT meeting.

Reviewed CCO 236S1 plan sheets that clarify the paint limits on the bikepath joint plates. We will hold these sheets for now, pending paint mockups.

Wed 2012-08-15

Worked on jobsite access pass distribution.

Worked on BASE cameras issue.

Assisted the PIO office with guiding AASHTO members to the bridge site.

Thur 2012-08-16

Worked on Bikepath handrail divider panel shimming.

Worked on jobsite access pass distribution.

Worked on RFIs 2982, 2963, 2979

Worked on RFI 2963. Design has stated that the control panel was located to give operator full view of the trolleys (note also the current location of the control panel is in a designated space for storing the supplementary platform). With present time constraints it is desirable to leave the control panel as built so that aesthetic pipe painting can proceed and travelers be delivered on schedule. Moving the skew indicator plates would result in some reconfiguring of the moving links and mountings and potential conflict resolution with other objects. Both options would entail modifying the air system piping with some cost to the contractor and potentially the State. I discussed control panel location on the travelers

ARE Report (continued)
SAS Bridge Travelers/Skyway cleanup
Robert Kobal

Page 2 of 2

with Dave Annis. Dave agreed that moving the panel is the idea, but he can also handle leaving things as they are if necessary. Discussed with Bill Casey. Discussed with Contractor who stated there would not be significant impact to schedule moving the panels and so have decided to enforce the original design location.

Worked on Submittal 2669R01 rail drawings- (approved).

Prepared for and lead the Traveler meeting- see meeting notes.

Reviewed and approved pay estimates

Friday 2012-08-17

OBG staff meeting cancelled.

Reviewed and approved pay estimates.

Worked on security presentation for TBPOC meeting next week.



Robert Kobal
Senior TE