

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 10-27-12

- Removal of the W-line falsework is ongoing. Installation of the deck forms should start shortly.
- Stage 1 of the E-line tie-down tensioning is complete.
- Installation of the E-line falsework is ongoing.

Steel Fabrication (Other Facilities)

- Fabrication of the travelers and traveler pneumatic system is complete. The travelers will be transported from the Westmont Industries facilities to the Port of Long Beach on October 20th and 21st. Shipping from the Port of Long Beach to Oakland is scheduled for late October 2012. (Westmont Industries, Santa Fe Springs, CA)

ASSISTANT RE'S DAILY REPORTS:

Monday, October 22, 2012

- Rain.
- I used a sick leave day as I was home with a cold and sore throat.

Tuesday, October 23, 2012

- Overcast.
- I used a sick leave day as I was home with a cold and sore throat.

Wednesday, October 24, 2012

- Clear.
- No Casey's Senior / Lead meeting to discuss open issues. Discussed COZEEP issues
- I attended a meeting with BBC (Sean W) and Saeed and Anna and Sean from Bleyco to discuss the inner-duct and fiber installation on the SAS. Sean from BBC will get an estimate from Anna for doing the work on the SAS.
- I attended the MEP / cable interference RFI's meeting where we discussed solutions, and delivery dates for RFI's 3064, 3065, 3068, 3074, 3076, and 3077.
- I went to the warehouse with Nick and Saeed to look at the model of the cable band and electrical mounts to help visualize the conflicts.
- I worked on emails and misc rfi's and cleaned up my desk.

Thursday, October 25, 2012

- Clear.
- I attended the Safety Meeting. See notes. Bridget Earth quake prep.
- I had multiple discussions regarding the BASE CCO. Delivery of the cameras and other hardware is scheduled for Dec. 18.
- I received and read the DOSH Decision, and also researched the Specials regarding the elevator.
- I met with Martin, Yanis, and Bill O to discuss and edit the Chicago trip itinerary and agenda for next week's visit to USA Hoist.
- I discussed the DOSH decision with Martin and Bill O and segregated the extra work into CCO's 275 and 174s1.

Friday, October 26, 2012

- Overcast.
- I prepared for and chaired the MEP CCO meeting.
- I attended the Valmont Conference call. See notes.
- Diaries, timesheets, car log, and cleaned up new computer desk top and sorted emails.

12 NOV-19 PM 1:20 22908

3
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 10-27-12

- I worked on RFI's 3064, 3065, 3068, 3074, 3076, and 3077 and had multiple discussions regarding timing and possible solutions.

Saturday and Sunday, October 27 & 28, 2012

- No MEP work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER

Wed 10-17-12

- No Senior staff mtg
- Diaries filed
- SSO Mtg - Fire Hydrants required after SSO But pipe exists:
 - WIB 12" water + 6" re-claimed water
 - ERB 10" sewer + 2 1/2" maintenance waterSee Agenda/list - Names assigned to tasks
- ABF/CT/FWS ASEP Mtg See Agenda
 - RFI 3056 to be done under CCO 187.
- Desk/office clean-up.

Thursday 10-18-12

- Safety Mtg - Read Safety Alert "Scissor Threat..."
also Read Deputy Directive "Water Safety on S.H.S."
Videos on collision protection on Fire New East span.
- Emails -
- RFI 3056 - Called Woods - He's ok w/
raising the PS 25 & eliminating the
pad-edges at the top.

Friday

- MEP CCO Mtg - Mig Donut day

* Call Bill D w/ Status of CCO's 252 & 150 st

- Slope @ Temp elevator needs stabilization

MCM needs to install air & water

OC Jones could stabilization - w/in 2 weeks

Tuesday 9:00 Mtg to be discussed @ Project
coordination Mtg w/ Rich & Greg.