



Marnell  
Talley/D04/Caltrans/CAGov  
12/10/2012 03:18 PM

To Brian Boal/D04/Caltrans/CAGov  
cc  
bcc  
Subject Fw: Diaries

----- Forwarded by Brian Boal/D04/Caltrans/CAGov on 12/10/2012 01:01 PM -----



Adam  
Menke/HQ/Caltrans/CAGov  
11/20/2012 06:39 AM

To Brian Boal/D04/Caltrans/CAGov@DOT  
cc  
Subject Diaries

**Monday 11/19/2012**

I arrived at the south side main push machine @ 10:00. They worked on and completed span 46-48 and began work on span 44-46 at the end of the day, however, at the end of their shift they were removing approx. 4 ft. of wire because it was not setting right. Their work shift was from 7am-5pm

Tony Costa - Iron Foreman  
Ryan Evanchik - Iron  
Rob Larue - Iron  
Cassey Lux - Iron  
Jonathan Diskner - App. Iron  
Laopoldo Becerra - Labor  
Armando Lomeli - Labor

Please let me know if there is any more information that you need of if I have left something out.

Thank you,

ADAM K. MENKE, P.E.  
California Department of Transportation  
Division of Engineering Services  
Office of Structure Office Engineer  
1801 30th Street  
Sacramento, CA 95816  
(916) 227-0720