



Marnell
Talley/D04/Caltrans/CAGov
12/10/2012 03:16 PM

To Brian Boal/D04/Caltrans/CAGov
cc
bcc
Subject Fw: e-mail L/T diary 11 20

----- Forwarded by Brian Boal/D04/Caltrans/CAGov on 12/10/2012 01:00 PM -----



Adam
Menke/HQ/Caltrans/CAGov
11/21/2012 01:11 PM

To Brian Boal/D04/Caltrans/CAGov@DOT
cc
Subject e-mail L/T diary 11 20

Date: 11/20/12

Work Shift: 6:30AM - 5:30PM

Field Shift(s): 7:00AM - 5:00PM

Location(s): NORTH MAIN CABLE

Summary of Field work & other work:

I WAS MONITORING CABLE WRAPPING ON BETWEEN PP46 AND PP44 WITH THE PUSH MACHINE. STARTED WRAPPING SPENT MOST OF THE MORNING ADJUSTING THE CABLE PLATFORM AT THE TOWER SO THAT THE PUSH MACHINE COULD MAKE IT ALL THE WAY TO PP44.

I WORK IN OFFICE 6:30AM - 7:00AM , REVIEW PLAN AND OFFICE WORK

Contractor's Labor in Cable wrapping crew:

Tony Costa
Ryan Evanchik
Rob Larue
Cassey Lux
Jonathan Diskner
Augie Solis
Laopoldo Becerra
Armando Lomeli

OT: (1.5-hrs) Contractor worked a 10 hour day.

ADAM K. MENKE, P.E.
California Department of Transportation
Division of Engineering Services
Office of Structure Office Engineer
1801 30th Street
Sacramento, CA 95816
(916) 227-0720