



Marnell  
Talley/D04/Caltrans/CAGov  
12/10/2012 03:15 PM

To Brian Boal/D04/Caltrans/CAGov  
cc  
bcc  
Subject Fw: e-mail L/T diary 12 9

----- Forwarded by Brian Boal/D04/Caltrans/CAGov on 12/10/2012 01:00 PM -----

Adam  
Menke/HQ/Caltrans/CAGov  
12/10/2012 11:11 AM

To Brian Boal/D04/Caltrans/CAGov@DOT  
cc  
Subject e-mail L/T diary 12 9

Date: 12/09/12

Work Shift: 6:30AM - 3:30PM

Field Shift(s): 7:00AM - 3:00PM

Location(s): SOUTH MAIN CABLE

Summary of Field work & other work:

I WAS MONITORING PUSH MACHINE BETWEEN PP50 AND PP48, TOWARDS THE END OF THE SHIFT THE JUMPED THE MACHINE TO BAY PP48 AND PP46 AND WERE JUST SETTING UP THE MACHINE WHEN THE SHIFT ENDED. I ALSO MONITORED THE PULL MACHINE BETWEEN PP54-PP52 AND PP52-PP50 WHERE THEY JUST FINISHED BAY PP52-PP50 AT THE END OF THE SHIFT.

I WORKED IN THE OFFICE FROM 6:30 - 7:00 AND 3:00 - 3:30 PM, REVIEW PLAN AND OFFICE WORK

Contractor's Labor in Cable wrapping crew:

Rogdlio Ruiz  
Ryan Conners  
Jose Torres  
Bismark Hernandez  
Jose Avalos  
Morris Johnson  
Johnathan Canetes  
Ryan Nash  
Carlos Bustamante  
Javier Garcia  
Jesus Ruiz

OT: (0-hrs) All of my hours are OT due to weekend work

ADAM K. MENKE, P.E.  
California Department of Transportation  
Division of Engineering Services  
Office of Structure Office Engineer  
1801 30th Street  
Sacramento, CA 95816  
(916) 227-0720

