

State of California
Department of Transportation
Assistant Resident Engineer's Daily Diary
For: Stanley Ku
Week of 12/03/12-12/07/12
04-0120F4

12/03/2012 Monday Fine

I attended staff meeting. I continued reviewing design details of modified ladder in tower saddle.

12/04/2012 Tuesday Fine

I sent my comments on ladder to Ade. I left a message to Mark McDonald that I can talk to him about status of ladder in tower saddle and lock and door seal at façade access openings. I continued working on list of spare parts. I attended a meeting on shop drawings for travelers.

12/05/2012 Wednesday Rain

I talked to Mark McDonald about the status of ladder in tower saddle and lock and door seal at façade access openings. Mark will order a sample lock with necessary parts to install the lock. I received response from DJV for my comments. Fabrication of ladder can proceed once the sketches are modified. I attended ESW meeting. I received response from ABF on package 14 of as-fabricated shop drawings and converted the drawings to tiff format.

12/06/2012 Thursday Fine

I attended safety meeting. I generated transmittal 05.03.02-001672 for as-fabricated shop drawings. The package is package 15. In the weekly tower meeting, I told Mark McDonald that DJV accepted my comments on ladder in tower saddle and the final sketch and ATP should be ready next week. I e-mailed Bill Casey that I cannot reach agreement with the senior engineers of SM&I and I need to elevate the issues to his level.

12/07/2012 Friday Fine

I continued working on the list of spare parts to be delivered to maintenance. I explained to Bill Casey the issues about door seal and lock. He called Ken Brown of SM&I and scheduled a meeting for next Tuesday. I gave a copy of handles proposed by Mark Woods to Mark McDonald for comments. He was not in the office so I left the copy to Dan McNichol.



12/10/2012