

State of California  
Department of Transportation  
Assistant Resident Engineer's Daily Diary  
For: Stanley Ku  
Week of 12/17/12-12/21/12  
04-0120F4

12/17/2012 Monday Rain

I attended staff meeting. Mohammad told me the TY Lin saying that HS PT rods were like reinforcement and should be epoxy coated. I checked the concrete coverage over the PT rods and decided to talk to TY Lin with Mohammad. We talked to John Dennies and he agreed that because of over 12" of concrete cover and resting on ribs, no epoxy coating is required. I also notified James Duxbury that construction is planning to change the type of door seal because the one used is not compressible.

12/18/2012 Tuesday Rain

Bill Zanetich of OSM&I requested to install steel plate at the back of door frame and field drilled and tapped holes on the plate. The doors will be locked by inserting bolts. I e-mailed Bill Casey that the proposal is not practical.

12/19/2012 Wednesday Rain

I studied plans to determine on numbers of door accesses required door seal.

12/20/2012 Thursday Rain

I attended ESW meeting and weekly tower meeting. Dan McNichol gave me two samples of door seals.

12/21/2012 Friday Rain

I worked on reasons and specifications for replacing door seal and locks for CCO 286.



12/27/2012