

09/27/2012 (Working hours: 12hrs.)

SAS LOAD TRANSFER

PAHSE 3 (preparation) North Side:

**Involved Panel Points: PP16, PP20, & PP24**

The ABF crew performs the following for Phase 3 preparation.

- Tighten the 3-1/2" rod into the socket and secure it is not less than 130mm
- Four Hydraulic jacks are set, one under each extended rod.
- Remove the suspender slack by using the pump and Hydraulic jack system, which makes it easier for phase 3 to be completed much faster.

The engagement length for are the panel points PP16, PP20, and PP 24 were checked and all in the 130mm range.

Another crew (Jim Benninghove, Foreman) did some work at PP24; however he and his crew left at 11:15.

ABF Crew:

-Mathew Holt (Foreman)

-Mathew Cochrane

-Lonny Candelaria

-Pablo Ramirez

-Charle Ianier

-Kevin Alger (op.)

Crane Grove (ABF 002363)

The Second Crew

-Jim Benninghove

-Ryan Evanchik

-Tony Miranda

NOTE:

Prepared by: Abbas Iranmanesh 3hrs.OT)

