

10/13/2012 (Working hours: 8hrs.)

SAS LOAD TRANSFER

**SAS STANCHION AND PHASE 1 BLUE FRAMES REMOVAL:**

**GROUP 1:** ABF crews continued disassembly of all the attachments of the phase 1 load transfer blue framing such as rods, blue anchor beams top and bottom (Except the friction clamp) starting from PP14, up to PP 82 so far.

**GROUP 2:** ABF crews completed installing all the stanchion posts at the South Main Span. The stanchion post at PP44 and PP46 were not installed. The rope was laid down on both sides along the catwalk. The crew moved to the North Main Span and installed those stanchion posts that they were not to put in place in the previous day. The Post at PP46 was installed with 2x250=500mm thick plate at the inboard and with one 250mm thick plate at outboard in order to prevent the conflict with the suspender. The crew laid down the rope at both sides and started installing the rope at the post clip starting from PP44. The crew also installed those stanchion posts that were in the shop for repair such as Post at PP46.

**GROUP 3, GROUP 4, GROUP 5:** ABF crew removed the friction clamps.

**GROUP 6:** ABF crew completed installing the stanchion posts at the South side span and set up the rope ready for tensioning. The crew connected the end rope at the West end to the High line bracket at the South corner of W2 in order to provide sufficient height for wrapping machine, the same procedure will be performed for the North Side Span. The tension is kept to 30 KN and final rope tensioning will done when the wrapping is completed. All the holes at Cable Band 10 as at the North Side span (Total 8 holes) were chamfered based of the response to RFI # 2852R01.

**Note 1:** ABF Engineer Mr. Anchor Singh was present.

ABF Crew:

Group 1: (Phase 1 Bracket disassembly)

-Mathew Holt (foreman)

-Pablo Ramirez

-Mathew Cochrane

-Lony Candelaria

-Charlie Lanier

-Kevin Alger (op.)

Group2: (Main Span Stanchion)

-Anthony Costa

-Jonathan Biskner

-Casey Lux

-Robert Larue

-Drew Stclair

Group 3: (Friction clamps removal)

-Jose Alfaro

-Tomas Cervantes

Group 4: (Friction clamps removal)

- Enrique Robles

-Jose Meza

Group 5: (Friction clamps removal)After Lunch

-Stanley Dalie

-Rogelo Ruiz

Bismark Hernandez

-

Group6: (South Side Span Stanchion)

-Kevin Karber

-Brian Larsen

-Will Smith

-John Filstrup

-Morris Roberson

Equipment:

Crane Grove RT 890E

-Manlift Skyjack GL6S96

-Lifter 4x4

Prepared by: Abbas Iranmanesh 8.5hrs.OT)