

10/15/2012 (Working hours: 10hrs.)

SAS LOAD TRANSFER

SAS STANCHION AND PHASE 1 BLUE FRAMES REMOVAL:

GROUP 1: ABF crews continued disassembly of all the attachments of the phase 1 load transfer blue framing such as rods, hydraulic jacks, blue anchor beams top and bottom (Except the friction clamp) starting from PP86, up to PP 94.

GROUP 2: ABF installed the stanchion post at PP44 and PP46 and PP100 stanchion posts at the South Main Span. The Post at PP46 was installed with 2x250=500mm thick plate at the inboard and with one 250mm thick plate at outboard in order to prevent the conflict with the suspender cables. The crew laid down the rope at both sides and started installing the rope at the post clip starting from PP44. The crew also installed those stanchion posts that were in the shop for repair such as Post at PP100. The crew connected the ropes from PP44 to the saddle and tensioned the rope at the PP102. The rope at both the North and South main span has local twist which has to be removed in the final tensioning. It was discussed with ABF Engineer Mr. Anchor Singh.

GROUP 3, GROUP 4, GROUP 5: ABF crew removed the friction clamps. Group removed the blue framing assembly at PP10; all the blue framing systems were disassembled. Many Tension clams still need to be removed.

Note 1: ABF Engineer Mr. Anchor Singh was present.

ABF Crew:

Group 1: (Phase 1 Bracket disassembly)

- Mathew Holt (foreman)
- Pablo Ramirez
- Mathew Cochrane
- Charlie Lanier
- Kevin Alger (op.) Until 10:30AM
- John Long (After 10:30AM)

Group2: (Main Span Stanchion)

- Casey Lux

-Robert Larue

-Drew Stclair

-James Wilkerson (until 9AM)

Group 3: (Friction clamps removal)

-Jose Alfaro

-Tomas Cervantes

-Ryan Oku (OP.)

Group 4: (Friction clamps removal) (Moved to another job at 10AM)

- Andy Mead

-Jose Meza

Group 5: (Friction clamps removal) Started at 10:00AM

-Stanley Dalie

-Carlos Alvarado

Bismark Hernandez

-Jeff Scott (OP.)

Equipment:

Crane Grove RT 890E (Until 10:30AM, moved to hinge A)

-Crane Grove (ABF002363) After 10:10AM

-CAT forklift TH560B

-Forklift GRADALL S-125

-Manlift Skyjack GL6S96

-Lifter 4x4

Prepared by: Abbas Iranmanesh 2.5hrs.OT)