

10/17/2012 (Working hours: 10hrs.)

SAS CABLE WRAPPING

CABLE WRAPPING PREPARATION & FRICTION CLAMPS REMOVAL:

GROUP 1: The ABF crew completed the extension of the stanchion rope at the North Side span in order to provide support for the wrapping machine. The crew extended the wire rope from the stanchion posts at cable band located at PP10 to the beam frame that they connected to the high line bracket at the North corner of the pier W2 yesterday.

The crew moved to the East SAS end to remove the two blue cable bands holding the catwalk. For either side North or South side two brackets were put in place at the end of catwalk beam and the two brackets were welded on end to the catwalk end beam and the other end to the OBG surface. The brackets are stable both longitudinally and laterally. The blue cable bands set free by removing the arms holding the catwalk. METS supervised the welding quality. There was a try to remove the North blue cable bands but was not successful.

GROUP 2 & GROUP 3: ABF crew continued removing the friction clamps. They removed the six remained clamps.

GROUP 4: ABF laborer removed the entire suspender plastic covering of the suspenders at the bracket position.

GROUP 5: This group attempted to remove the blue cable bands at the catwalk East end, but they were not successful.

NOTE: The ABF Engineer Mr. Ankur Singh was present

ABF Crew:

Group 1: (Left 3:50PM)

-Gary Anderson

-Stanley Dalie

-Carlos Alvarado

-Rogelio Ruiz

-Theo (OP.) 10:30AM-5:PM

WELING NORTH SIDE

-Eric Sparks (Start 10:30AM)

-Paul Fambrini (Start 10:30AM)

WELING SOUTH SIDE

-Chris Bruce (Start 10:30AM)

-Rogers Blanco (Start 10:30AM)

Group 2: (Friction clamps removal) (Left at 11:30AM)

-Jose Alfaro

-Tomas Cervantes

-Bismark Hernandez

- John Sabatino (OP.)

Group 3: (Friction clamps removal) (Started 2:30PM until 5:00PM)

-Obra

-Roger

-Mario

Rigovertto Garcia

Carlos Bustamentes

- Nick Shafer (OP.)

Group 4 (stopped at 11:30AM)

-Carlos Montocarlo

-Pedro Garcia

-Renaiaissa Weiss

-Eugene Lopez

Group5 (From 2:00PM-to 3:40PM)

-Mike Draper

-Thaddus Booker

-Arron David

-Narciso Gomez

Equipment:

-Welding Machine Miller ABF0042110 (Start 10:30AM) North

-Welding Machine Miller ABF002201

- Forklift GRADALL 544D-10 (until 11:30AM)

- Forklift GRADALL 544D-10 (from 2:30PM to 5:00PM)

-Manlift Genie S-125 (7:00-11:30 and 2PM-5PM)

-Manlift Skyjack GL6S96

Crane Grove ABF 002363

Prepared by: Abbas Iranmanesh 2.5hrs.OT)