

10/18/2012 (Working hours: 10hrs.)

**SAS CABLE WRAPPING**

**CABLE WRAPPING PREPARATION & REMOVAL OF THE CATWALK BLUE CABLE BANDS:**

**GROUP 1:** The ABF crew removed the blue cable bands which were holding the main span catwalk located at the East end of SAS after completion of the welding brackets holding the catwalk to OBG. The blue cable bands at both the North and South main span were removed. The removal of these panel points makes possible the wire wrapping in the bay between PP102 and PP 104.

**GROUP 2:** The ABF crew took removed many components of the blue cable bands such as bolts and other pieces. This facilitated their removal by Group 1.

**GROUP 3:** The ABF crew completed the welding of the South side brackets.

ABF Crew:

Group 1: (From 8:00AM to 9:30AM—From 11:00 AM to 12:10)

-Jose Alfaro

-Tomas Cervantes

-Carlos Alvarado

-Theo (Crane OP.)

Group 2 (From 9:00AM-to 10:50AM)

-Mike Draper

-Thaddus Booker

-Arron David

-Narciso Gomez

Group 3 (WELING SOUTH SIDE)

-Eric Sparks (7:00AM- 10:30AM)

-Rogers Blanco (7:00AM-10:30AM)

Equipment:

-Welding Machine Miller ABF002201 (7:00AM-10:30AM)

Crane Grove ABF 002363 (From 8:00AM to 9:30AM—From 11:00 AM to 12:10)

Prepared by: Abbas Iranmanesh