

04-0120F4
04-SF, ALA-80-
12.2/14.3, 0.0/2.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

File: 46.

Page 1 of 2

Assistant Resident Engineer

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Report

Robert Kobal

Week of 2012-11-12

SAS Bridge Travelers/Skyway cleanup

Mon 2012-11-12

Veterans Day holiday

Tue 2012-11-13

Attended corridor coordination meeting

Worked on payment for travelers, vandalism report followup (from last week) and bikepath nonskid issues.

Wed 2012-11-14

Attended Pre-SSO coordination meeting.

Worked on shipping costs for travelers, traveler weights, and the "no trespassing" sign details.

Met in the field with Mahbub Hosein and Victor from Jeffco painters. There are 3 "mockup" panel joints. 2 joints were power tool abraded for paint to surface profile (SP-11), but were not tested to check profile before primer painting because the contractor painted before the METS inspector was available. Today the third joint is being worked on, the contractor will power tool half of this joint to SP-11, the other half sandblast to SP-10. The contractor is currently thinking sandblasting will be significantly more work to contain the sand and is recommending against it. The paint manufacturer recommendations specify SP-10, however it is thought that power tool methods can achieve the SP-10 standard. Surface profiles of both SP standards on the third joint are to be checked prior to primer painting. Victor stated that he thinks he found the specified non-skid sand is available from the east coast and delivery will take some time. I requested him to expedite a bag or two for purposes of painting a mockup for the architect, extra cost to be compensated in the eventual CCO (YBITS contract).

Thur 2012-11-15

Attended Safety meeting.

Prepared for and lead the Traveler meeting- see meeting notes.

Requested help from Ade Akinsanya to expedite details for CCO 272. TYLin previously indicated the drawings would be complete last week, however they have not been completed and the Contractor is waiting in order to be able to proceed with obtaining materials and planning the work.

*13 MAR-11 PM12:32 25630

Friday 2012-11-16

Attended OBG staff meeting.

Victor from Jeffco Painting informed me that he is having trouble locating sand for bikepath non-skid, the previously located source was not the specified material.

Worked on "No trespassing" signs, contractor monthly pay estimate, and Skyway painting.



Robert Kobal
Senior TE