

04-0120F4
04-SF, ALA-80-
12.2/14.3, 0.0/2.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

File: 46.

Page 1 of 1

Assistant Resident Engineer

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Report

Robert Kobal

Week of 2012-11-19

SAS Bridge Travelers/Skyway cleanup

Mon 2012-11-19

Attended general staff meeting.

Attended Champions meeting.

I verbally requested of Ade that the finalized plan sheets for CCO 272 be provided.

Worked on Monthly pay estimate.

Worked on Westmont request for additional shipping costs for the travelers, I asked for clarifications from Chris and Westmont.

Discussed "no trespassing" signs with Coleman Mullin, CCO manager for the OTD2 project. We agreed that the signs will be modified in OTD2 CCO 35. They will order some extra signs for purposes of posting around the bridge site.

Tue 2012-11-20

Attended corridor coordination meeting

No Skyway cleanup meeting.

Responded to RFI 3092R0, Traveler Scaffold: Text for Loading Plaques and Actual Scaffold Weights.

Worked on Monthly pay estimate, Submittal 1905R105.

Discussed Westmont's additional shipping cost request with Ray and Chris. Chris provided a partial response to the questions. Ray will submit additional information to support the requested costs. In the interim, he wanted a portion of the request in order to be able to pay his subcontractors. As there is definitely some impact to Westmont operations due to the ccos, we agreed on a partial payment of \$150,000 this month, any additional balance will be discussed next week after Ray submits the added detail.

Wed 2012-11-21

Furlough Day

Thur 2012-11-22, Friday 2012-11-23

Thanksgiving holiday



13 MAR-11 PM12:32 25631 Robert Kobal
Senior TE