

04-0120F4  
04-SF, ALA-80-  
12.2/14.3, 0.0/2.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

File: 46.

Page 1 of 1

Assistant Resident Engineer  
Report

SFOBB East-Span  
Seismic Retrofit  
Project (SAS)

Robert Kobal

Week of 2012-12-10

**SAS Bridge Travelers/Skyway cleanup**

**Mon 2012-12-10**

Attended general staff meeting.

Attended ABF/CT senior staff meeting.

Attended Champions meeting.

Prepared for and lead a meeting for the SAS cable gate with designers, and Maintenance. The revised aesthetic details were agreed upon. TYLin will finish the details of the aesthetics and mounting of the gates. See attached notes.

Reviewed revised traveler transport costs.

**Tue 2012-12-11**

Worked on CCO 210S1 to include the cable gate and no trespassing sign details which were formerly in CCO 199, but not executed when ABF declined to do the work.

Worked on cable gate details.

**Wed 2012-12-12**

Furlough day.

**Thur 2012-12-13**

Attended Safety meeting.

Prepared for and lead the Traveler meeting- see meeting notes.

**Friday 2012-12-14**

Attended OBG staff meeting.

Reviewed revised cco 272 sheets and approved to send to the contractor.



Robert Kobal  
Senior TE

SAS CABLE GATE

12/10/12


Please Sign in

Name	Agency/ Functional unit
ROB KOBAL	CT CONSTRUCTION
BILL ZANETICH	CT - SMI
Bob Brignano	CT - Construction
<del>CLIVE ENDREWS</del>	<del>MTZ</del>
ABDUL MOHAMMED	PB
NICK KING	PB
BILL SHEDD	CT Construction
DAVE ANNIS	CT PAINT/MAINT.
YONGXIN LIU	CT
ANDREW BANMERGER	TYLI
Marwan Nader	TYLI/MEN
Martin Chandrawinata	CT/Construction
DAVE LOBB	CHP


SAFETY GATE ELEVATION  
1:10

Date: 2012-12-07  
File Name: 0815R3-SK-03


*CHIP WANTS MESH  
PREFERRED OPTION*




Reconfigured Gate  
PP12-EB




Reconfigured Gate  
PP12-EB-Bikepath View



Reconfigured Gate  
PP96-WB



Reconfigured Gate  
PP12-WB



INITIAL GATE  
WB PP 96

