



**MarNell
Talley/D04/Caltrans/CAG
ov**

03/06/2013 10:15 AM

To Brian Boal/D04/Caltrans/CAGov
cc
bcc
Subject Fw: e-mail L/T diary 12 06 2012



**Sarah
Rusby/HQ/Caltrans/CAG
ov**

12/18/2012 08:56 AM

To Brian Boal/D04/Caltrans/CAGov@DOT
cc
Subject e-mail L/T diary 12 06 2012

Subject: e-mail L/T diary 12 06 2012

Date: 12/06/12

Work Shift: 6:00AM - 3:45PM

Field Shift(s): 7:00AM - 5:00PM

Location(s): NORTH MAIN CABLE WIRE WRAPPING - TERMINATIONS

Summary of Field work & other work:

Left San Rafael office at 6 am.

Field Notes for North Main Cable:

Continued work termination on North Main Cable.

Summary of termination work:

Terminations completed for PP86-88, PP50-48, PP52-50

Details:

7:00: Erin/Jason/Tyler on re-do of PP86-88 which was performed earlier in the week (inspected by others).

7:45 Left site to attend safety meeting

9:00 Tony/Thad/Draper on PP50-48. Erin's crew still on 86.

Finished up both PP86 and PP50 by lunch. After lunch Jason & Tyler working on cadweld from 96-98, then progressing up to complete what is not finished.

Tony/Thad still on PP50, one cable might have been cut too short when finishing with the pull wire.

Notified Alex of this as it's almost time for me to leave. Also notified him that there is a crew using Simple Green with a wire brush to clean the brackets for the messenger cable, want to make sure that's ok and doesn't damage the noxide paint.

Contractor's Labor in Wire Wrapping crew:

Terminations

IRN Tyler Cichuckie

IRN Erin David

IRN David Shirley

Terminations

IRN Tony Guillory

IRN Thad Booker

IRN FRM Micheal Draper - alternating between 2 crews.

OT: (1.5-hrs) [INPUT EXPLANATION FOR OVETIME HERE:Extended work hours by crews and time needed for site access]

Sarah Rusby, PE

California Department of Transportation
Office of Structure Construction
Assistant Structure Rep - Doyle Drive Contract 3
Structure Rep, Oversight - GGB Phase IIIA
(510) 867-4549 cell----- Forwarded by Brian Boal/D04/Caltrans/CAGov on 03/05/2013 02:22 PM -----