



**MarNell
Talley/D04/Caltrans/CAGov**

03/06/2013 10:18 AM

To
cc
bcc
Subject

**Sarah
Rusby/HQ/Caltrans/CAGov**

12/18/2012 01:47 PM

To Brian Boal/D04/Caltrans/CAGov@DOT
cc
Subject e-mail L/T diary 12 09 2012

Subject: e-mail L/T diary 12 09 2012

Date: Sun 12/09/12

Work Shift: 6:00AM - 4:30PM

Field Shift(s): 7:00AM - 3:30PM

Location(s): NORTH MAIN/SOUTH SIDE CABLE WIRE WRAPPING - TERMINATIONS

Summary of Field work & other work:

Left San Rafael office at 6 am.

Field Notes for North Main/South Side Cable:

Continued work termination on North Main Cable and punchlist work on South Side Cable.

Summary of termination work: Terminations completed for North Main PP54, PP56, PP58.
In progress: South Side PP30.

Details:

7:00: Jason/Tyler on PP58. Tony/Thad working on bolt wrap of PP54. Completed 54 and moved to PP56

8:00: Jason/Tyler moved to South Side Span for punchlist work.

11:00: When looking up-cable at PP56, from 10:00 or 12:00 there is ~ 1.7 widths of s-wire inside the cable band, but i believe this is the best that can be done. As the wire wraps around the cable counter-clockwise, it begins to overlap at 12:00 due to the lack of room available.

After lunch Tony and Thad moved to South Side Span as well.

2:00 finished un-wrapping the excess wire at PP30 and began to hand-wrap the termination.

Contractor's Labor in Wire Wrapping crew:

Terminations

IRN Tyler Cichuckie

IRN Erin David

Terminations

IRN Tony Guillory

IRN Thad Booker

IRN FRM Micheal Draper - alternating between 2 crews.

OT: (10-hrs) [INPUT EXPLANATION FOR OVETIME HERE:Sunday work]

Sarah Rusby, PE
California Department of Transportation
Office of Structure Construction
Assistant Structure Rep - Doyle Drive Contract 3
Structure Rep, Oversight - GGB Phase IIIA

(510) 867-4549 cell