

State of California
Department of Transportation
Assistant Resident Engineer's Daily Diary
For: Stanley Ku
Week of 03/11/13-03/15/13
04-0120F4

03/11/2013 Monday Fine

I attended meeting with ABF. Dutra/Zaccor started to pull up a timber pile with a shaker inside IERBYS building. Hydraulic system on the shaker was overheated. Attempt to pull up the pile will continue tomorrow.

03/12/2013 Tuesday Fine

Zaccor continued its attempt to pull up a timber pile inside IERBYS building. The operation was called off by geotech because the progress was minimal. Geotech took a sample at the tip of timber pile for documentation. Karen held a meeting with PB and geotech to talk about a proposal by ABF to use cement masonry unit to build up cells and vertical supports for slab in lieu of backfilling to build a terrace. PB will design the terrace with the idea. I think the idea is constructible.

03/13/2013 Wednesday Fine

I attended senior meeting. I attended the ESW meeting. In the meeting with DJV, Marwan proposed to use hydraulic jet to remove barnacles which are attached to epoxy-coated rebar loop and then pour concrete.

03/14/2013 Thursday Fine

I attended safety meeting. I drafted a list of repair works at Pier T1.

03/15/2013 Friday Fine

I attended IERBYS coordination meeting.


3/27/2013